



**CITY OF LIVONIA
2025 ROAD REPAIR PROGRAM – ASPHALT
PROPOSED CONSTRUCTION SCHEDULE
Nagle Paving, Contract 25-A**



REHABILITATION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (APPROXIMATE)	
NAME	FROM	TO	START	FINISH
St. Martins Ave	Middlebelt Rd	Weyher Ave	Completed	
Purlingbrook Rd	Seven Mile Rd	#19321 Purlingbrook Rd	Completed	
Purlingbrook Rd	#19321 Purlingbrook Rd	#19385 Purlingbrook Rd	Completed	
Purlingbrook Rd	#19385 Purlingbrook Rd	Dead-End	Completed	
Butwell St	Joy Rd	West Chicago Blvd	Completed	
Houghton Ave	Joy Rd	West Chicago Blvd	Completed	
Lamont St	Joy Rd	West Chicago Blvd	Completed	
Minton Ave	Hix Rd	Stonehouse Ave	Completed	
Northfield Ave	Hix Rd	Stonehouse Ave	Completed	
Stonehouse Ave	Joy Rd	West Chicago Blvd	Completed	
West Chicago Blvd	Houghton Ave	Stonehouse Ave	Completed	
Rayburn Ave	Henry Ruff Rd	Sunset Ave	Completed	
Southampton Rd	Roycroft Ave	Oakdale Ave	Completed	
Camden Ave	Plymouth Rd	Dead-End	Completed	
Haller Ave	Plymouth Rd	Dead-End	Completed	
Cardwell Ave	Wadsworth Ave	Capitol Ave	Completed	
Capitol Ave	Inkster Rd	Dead-End	Completed	
*Pickford Ave	Inkster Rd	Foch Ave	Completed	

“Rehabilitation” involves milling (grinding) partial depth the existing pavement, crack repairs, curb and gutter repairs and placement of two (2) lifts of Hot Mix Asphalt (HMA) overlay. Driveway approach repairs, if required for road work.

*Water main replacement to occur prior to road rehabilitation.

CONTACTS:

ENGINEER: OHM Advisors Michael McNutt – Const. Eng. Office: (313) 516-4735	CONTRACTOR: NAGLE PAVING Main Office: (248) 553-0600	CITY OF LIVONIA: <u>(EMERGENCIES ONLY)</u> Monday – Thursday 8:30 AM to 4:30 PM Main Office: (734) 466-2655
---	---	--