



**CITY OF LIVONIA  
2025 ROAD REPAIR PROGRAM – CONCRETE  
RECONSTRUCTION PROGRAM  
PROPOSED CONSTRUCTION SCHEDULE  
Hard Rock Concrete, Inc., Contract 25-C**



RECONSTRUCTION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (APPROXIMATE)	
NAME	FROM	TO	START	FINISH
Olson Ave	Henry Ruff Rd	Hillcrest Ave	Completed	
Deering Ave	Elmira Ave	Orangelawn Ave	Completed	
Dover Ave	Sunbury Ave	Harrison Ave	Completed	
Hathaway Ave	Henry Ruff Rd	Louise Ave	Completed	
E Clements Circle	#10044 E Clements Circle	#11330 E Clements Circle	Completed	
Elmira Ave	Clements Circle East	Deering Ave	Completed	
Sunbury Ave	Buckingham Ave	#14233 Sunbury Ave	Completed	
Sunbury Ave	Meadowlark Ave	Jacquelyn Ave	Completed	
Cardwell Ave	Bentley Ave	Lyndon Ave	Completed	
Dolores Dr	Inkster Rd	Bennett Ave	Completed	
Alexander Ave	Buckingham Ave	Meadowlark Ave	Completed	
Sunset Blvd	Pickford Ave	Clarita Ave	Completed	
Rayburn Ave	Williams Ave	#36700 Rayburn Ave	Completed	
Parklane Dr	Mallory Dr	Golfview Dr	Completed	
Vargo Ave	#31780 Vargo	#37080 Vargo	Completed	
Fairfax Dr	Gary Ln	End	Completed	
Northland Dr	Laurel Ave	End	Completed	
Bridge Ave	#19304 Gary Ln	Laurel Avenue	Deferred to 2026 Due to Funding	
*Laurel Ave	Bridge Ave	End	Deferred to 2026 Due to Funding	

\*Hybrid Program – Selective Slab/Reconstruction of Concrete Road

“Reconstruction” includes complete removal of the existing concrete pavement and underlying subbase and placing a new concrete pavement with integral curb and gutter on an aggregate base, with subgrade undercuts, subgrade underdrain installation, drainage structure adjustments, driveway approach replacement, side street approach improvements, ADA ramp upgrades, and pavement striping (if required).

**CONTACTS:**

<p><b>ENGINEER:</b> ANDERSON, ECKSTEIN AND WESTRICK, INC.(AEW) Ross Wilberding Main Office: (586) 726-1234</p>	<p><b>CONTRACTOR:</b> HARD ROCK CONCRETE, INC. Main Office: (734) 641-3333</p>	<p><b>CITY OF LIVONIA:</b> <b>(EMERGENCIES ONLY)</b> Monday – Thursday 8:30 AM to 4:30 PM Main Office: (734) 466-2655</p>
--	--	---